GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

WRD - HNSS Phase-II –Package No.60– Deletion of fell channels in the Distributory system with a value of Rs. 1,17,82,204/- from the scope of the existing agency as recommended by the Joint Meeting of SLSC & IBM Committees in their Minutes Datel:18.12.2019 – Approval accorded – Orders – Issued.

WATER RESOURCES (Projects.III) DEPARTMENT

G.O.RT.No. 181 Dated: 28-04-2020

Read:

From the Chief Engineer, NTR TGP, Tirupati Lr No:CE/NTRTGP/TPT/HNSS /Pkg 60/ Deletion of Distributory, latel:04.02.2020.

&&&&

ORDER:

In his letter read above, the Chief Engineer, NTR TGP, Tirupati has reported that, the proposal for deletion of field channels in the Distributory system with a value of Rs. 1,17,82,204/- from the scope of the existing agency of Package.No.60 of HNSS Project Phase II were placed before the Joint Meeting of SLSC & IBM Committees for their recommendations. The Joint Meeting of SLSC & IBM Committees in their Minutes latel:18.12.2019 has recommended "for deletion of field channels in the Distributory system with a value of Rs. 1,17,82,204/- from the scope of the existing agency of Package No.60 of HNSS Phase.II as it is reported that the ryots are objecting for excavation of field channels in their land boundaries" subject to condition that the CE should ensure this agreement is in force till the orders issued by the Government.

2. The Chief Engineer, NTR TGP, Tirupati has therefore requested the Government to accord approval for deletion of field channels in the Distributory system with a value of Rs. 1,17,82,204/- from the scope of the existing agency of Package No.60 of HNSS Phase.II.

3. Government after careful examination of the proposal of Chief Engineer, NTR TGP, Tirupati and also as per the recommendations of Joint Meeting of SLSC & IBM Committees in their Minutes dated:18-12-2019, hereby accorded approval for deletion of field channels in the Distributory system with a value of Rs. 1,17,82,204/- (Rupees one Crore seventeen lakhs eighty two thousands two hundred and four only) from the scope of the existing agency of Package.No.60 of HNSS Project Phase II subject to condition that the CE should ensure to keep this agreement in force till the orders issued.

4. The Chief Engineer, NTR, TGP, Tirupati shall take further action accordingly.

5. This order issues with the concurrence of Finance (FMU.WR.II) Department vide their UO No. FIN01-FMU0MRAS(WR2)/134/2020- FMU-WR-II, dt:17.04.2020.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

ADITYA NATH DAS
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Chief Engineer, NTR TGP, Tirupati.
Copy to:
The Accountant General, A.P., Hyderabad.
The Finance (FMU.WR-II) Department.
The P.S. to Spl CS., WR Dept.,
The PS to Min (Water Resources Department)
File No.ICD01-MJIR/82/2020/Proj.III(1096046)
SF/SC

//FORWARDED:: BY ORDER//

SECTION OFFICER